

OFFICE OF THE MUNICIPAL COUNCIL Doda

Monthly Progress Report of Works taken up Under Capex Budget 2021-22 upto ending March 2022

S.No	Name of Scheme	Name of Project/ Scheme/ Work	Estimated Cost of Project	Date of Tender	Date of Award	Alloted Cost	Expdt. Incurred upto Ending March 2022	Physical Status in % age
1	2	3	4	5	6	7	8	9
1	FC Grants (Mega Projects)	Construction of Multi Storey Car Parking at existing Bus stand Doda	3246.32	-	-	-	.	-
2		Development of Children's Park and Open-Air Gym at Municipal Council Doda.	24	14.07.2021	21.07.2021	17.01	10.5	-
3		Construction of New Slaughter House at M.C Doda	440	21.03.2022	-	-	.	-
4	Drainage Scheme	Constt of Drainage Scheme of Doda Town Phase-I	485	20.11.2021	15.12.2021	330	30	30%
5	IDMT (2021-22)	Repair of drain at Present GMC Hostel Nagri near ITI Ward No. (16) M.C Doda.	0.5	28.08.2021	07.12.2021	0.44	0.44	100%
6		Construction of foot steps & tiles work from back side H/O Mohd Sharief to H/o Mohd Sakhi Shah Ward No. (08) M.C Doda.	0.7	08.10.2021	13.11.2021	0.6	0.52	100%
7		Construction of tile work from Little Angel School Gate to H/O Shanker Lal Ward No. (16) M.C Doda.	0.8	09.09.2021	22.11.2021	0.58	0.164	100%
8		Construction of P/wall near H/O Liyakat Hajam JKP Ward No. (13) M.C Doda.	0.9	08.10.2021	13.11.2021	0.78	0.58	100%
9		Construction of P/wall near H/O Irshad Ahmed Hajam Ward No. (13) M.C Doda.	0.9	28.08.2021	22.11.2021	0.59	0.59	100%
10		Construction of fixing of tiles/ foot steps of Master Kifaytullah Munshi to H/O Hafeez Serwal Ward No. (14) M.C Doda.	1	08.10.2021	08.02.2022	0.81	0.8	100%
11		Construction of drain & 8" dia PVC pipe below Rehmat Plaza near H/O Jamsheed Ahmed upto Parmaz link road Doda Ward No. (02) M.C Doda.	1.17	28.08.2021	12.02.2022	0.89	0.89	100%
12		Construction of P/wall near H/O Mohd Abdullah Shinali and levelling of lane upto Shinal Masjid Sharief Doda Ward No. (09) M.C Doda.	1.17	28.08.2021	22.11.2021	0.82	0.82	100%
13		Construction of drain, foot steps tiles back side H/O Sajad Ahmed Gani to Gate of Sh. Qayoom Gani Ward No. (12 & 13) M.C Doda.	1.47	08.10.2021	29.11.2021	1.17	1.17	100%

14	Construction of fixing of tiles, Iron Grating and PVC 8" dia pipe near H/O Manaswer Singh to H/O Lt. Laksman Dass Ward No. (14) M.C Doda.	1.5	08.10.2021	24.12.2021	1.23	1.23	100%
15	Construction of fixing of tiles, repair of drain & iron grating near H/O Abdul Gani Malik to H/O Manzoor Ahmed Batt Ward No. (15) M.C Doda.	1.8	09.09.2021	24.12.2021	1.6	1.5	100%
16	Construction of covered drain & foot steps near H/O Mohd Shafi Wani to H/O Abdul Qayoom Khan Housing Colony Ward No. (06) M.C Doda.	2	28.08.2021	24.12.2021	1.51	1.5	100%
17	Construction of deep covered drain, foot steps and tile fixing from Beoli link road to H/O Riaz Ahmed JKAP including link Farooq Ahmed Reshoo & Brothers Ward No. (07) M.C Doda.	2.1	08.10.2021	24.12.2021	1.63	1.63	100%
18	Construction of Lane / drain tiles near H/O Irshad Ahmed to H/O Zakir Ahmed Malik Ward No. (03 & 04) M.C Doda.	4	09.09.2021	07.12.2021	3.54	2.39	100%

Sd/-
Executive Officer
Municipal Council
Doda