

MONTHLY PERFORMANCE REPORT FOR THE MONTH OF MARCH IN RESPECT OF MUNICIPAL COUNCIL REASI

S.No	Name of the scheme/sector	Name of the Project	Estimated cost	Date of Tender	Date of Award/L OI	Awarded Cost	Expdt. Ending March 2022	Funds Released 2022-23	Exptd. Ending March 2022-23	Physical Progress In (%)	Date of Start	Likely date of Completion
MEGA PROJECT												
1	FC Grants/Mega Projects	Const. of Commercial Cum Parking Complex at Ward No. 04 Reasi (Phase-I)	500	E-NIT No. 5 of 2022-23 Dt: 20-05-2022	SEU/2022-23/4413-15 Dt: 30-06-2022	439.73	–	186.70	186.7	45%	10/27/2022	Sept,2023
2	FC Grants/Mega Projects	Providing/Supplying, Designing and fixing/Installation for Open Air GYM Equipment and Children's playground Equipment at Zanana Park at Reasi	8.53	E-NIT No. 85 of 2021-22 Dt. 16-03-2022.	6859-62 Dt: 29-03-2022	6.895	6.89	1.21	0	100%	2021-22	Completed
3	FC Grants/Mega Projects	Balance work of Providing and laying of Interlocking tiles covered Drain at Bus Stand Reasi for the year 2021-22	55.35	E-NIT No. 71 of 2021-22 Dt. 15-02-2022.	PWD/R/M C/405-09 Dt: 22-03-2022	44.28	–	₹ 44.60	44.28	100%	2021-22	Completed
4	FC Grants/Mega Projects	Construction of Khokas near sports stadium Reasi and dismantling of Old Toilet complex and Const. of shopping complex at Bus Stand Reasi.	120	E-NIT No. 66 of 2022-23 Dt. 09-11-22	No :- 6815-18 Dt:- 12-12-22	74.95	Nil	66.23	26.16	60%	12/22/2022	
IDMT												
1	IDMT	Const. of Covered Drain from H/o Harish Magotra towards H/o Ganesh W.No. 01 Reasi	1.58	e-NIT No: 34 of 2022-23 Dt: 09-07-2022	PWD/R/M C/276-79 Dt: 09-09-2022	1.24	–	1.58	1.24	100%	9/12/2022	10/4/2022

2	IDMT	Const. of central drain from H/o Tara Devi towards H/o Lt. Sh. Hans Raj W.No. 02 Reasi	1.18	e-NIT No: 34 of 2022-23 Dt: 09-07-2022	PWD/R/M C/256-59 Dt: 02/09/2022	0.98	-	1.18	0.98	100%	9/5/2022	10/4/2022
3	IDMT	Const of Bohar Thade, iron Bench, white washing, centre fitting and plastic water tank etc at community bathroom W. No.03 Reasi	3.76	e-NIT No: 53 of 2022-23 Dt: 17-09-2022	PWD/R/M C/427-30 Dt: 20/10/2022	3.01	-	3.76	3.01	100%	9/5/2022	10/5/2022
4	IDMT	Const. of Lane and covend Central Drain near MC Reasi ward no. 04 Reasi	1.88	e-NIT No: 34 of 2022-23 Dt: 09-07-2022	PWD/R/M C/264-67 Dt: 02/09/2022	1.60	-	141000	1.41	100%	9/2/2022	10/25/2022
5	IDMT	Const/. Of Bathroom at W. No. 06 & 09 Reasi	2.82	e-NIT No- 92 of 2022-23 Dated-17-02-2023	Mar-23	2.82	-	2.12	2.11	100%	3/10/2023	
6	IDMT	Const. of tilework from Hanuman Mandir towards Khu Mandri at W.No. 9 & 10 Reasi	2.82	e-NIT No: 53 of 2022-23 Dt: 17-09-2022	PWD/R/M C/431-34 Dt:20-10-2022	2.39	-	212000	1.43	100%	11/15/2022	Mar,2023
7	IDMT	Const. of Smark/Entrance Gate at W.No.12 Reasi	4.00	e-NIT No- 64 of 2022-23 Dated-04-11-2022	-	3.21	-	300000	3.00	100%	12/13/2022	Mar,2023
8	IDMT	Const. of Slab over drain from Open land of Mohd Hussain onwards H/o Dr. Sukhdev Sharma at W.No. 08 Reasi	1.00	e-NIT No: 34 of 2022-23 Dt: 09-07-2022	PWD/R/M C/260-63 Dt: 02/09/2022	0.94	-	1.00	0.94	100%	9/5/2022	10/1/2022
MRF(SBM)												
1	MRF(SBM)	Const. of MRF along with Chowkidar Room at village Nambla	56.70	E-NIT No: 53 of 2021-22 Dt: 04-12-2021	PWD/R/M C/296-300 Dt: 18-12-2021	42.71	-	34.168	34.168	100%	12/18/2021	Completed(20% payment pending)
		Construction of 20Nos Composite Pits at Material Recovery Facility at village Nambla Under SWM component	22.00	e-NIT No- 70 of 2022-23 Dated-16-11-2022	12/16/2022	14.88				30%	Under Progress	

Sd/-
Executive Officer
Municipal Council

